

Grant All-Detail Report Projects and Practices 2015

Grant Title - Snake River Watershed WRAPS based projects **Grant ID -** C15-2843

Organization - Snake River Watershed Management Board

Original Awarded Amount	\$312,025.00	Grant Execution Date	5/4/2015
Required Match Amount	\$78,006.25	Original Grant End Date	12/31/2018
Required Match %	25%	Grant Day To Day Contact	Teresa Wickeham
Current Awarded Amount	\$312,025.00	Current End Date	6/30/2019

Budget Summary

	Budgeted	Spent	Balance Remaining*
Total Grant Amount	\$312,025.00	\$127,566.96	\$184,458.04
Total Match Amount	\$78,006.00	\$30,688.95	\$47,317.05
Total Other Funds	\$0.00	\$0.00	\$0.00
Total	\$390,031.00	\$158,255.91	\$231,775.09

^{*}Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.

Budget Details

						Last	
	Activity					Transaction	Matching
Activity Name	Category	Source Type	Source Description	Budgeted	Spent	Date	Fund
County Match	Agricultural	Local Fund	county match	\$0.00	\$3,753.63	6/30/2017	Υ
	Practices		County materi				
Engineering and technical	Technical/Engi	Current	Snake River Watershed WRAPS	\$80,000.00	\$34,924.13	1/28/2019	N
assistance	neering	State Grant	based projects				
	Assistance		based projects				
Project - Best Management Practice	Agricultural	Current	Snake River Watershed WRAPS	\$173,175.00	\$62,025.06	10/22/2018	N
Implementation	Practices	State Grant	based projects				

Report created on:3/8/19 Page 1 of 10

						Last	Matchina
Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Transaction Date	Matching Fund
Project - Best Management Practice	Agricultural	Federal	·	\$20,281.00	opo	2000	Υ
Implementation	Practices	Funds	EQIP program contributions				
Project - Best Management Practice	Agricultural	Landowner	Landowner contributions	\$57,725.00	\$26,935.32	10/3/2018	Υ
Implementation	Practices	Fund	Landowner Contributions				
Project Administration,	Administration	Current	Snake River Watershed WRAPS	\$8,650.00	\$4,029.55	12/31/2018	N
Coordination and Reporting	/Coordination	State Grant	based projects				
Project Development	Project	Current	Snake River Watershed WRAPS	\$45,000.00	\$24,817.64	12/31/2018	N
	Development	State Grant	based projects				
Project outreach, education,	Education/Info	Current	Snake River Watershed WRAPS	\$5,200.00	\$1,770.58	12/31/2018	N
community and civic engagement	rmation	State Grant	based projects				

Activity Details Summary

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
472 - Access Control	1	1	1546 LINEAR FEET	1650 LINEAR FEET
472 - Access Control	1	1	110 LINEAR FEET	110 LINEAR FEET
561 - Heavy Use Area Protection	10	1	10 AC	0.054 AC
587 - Structure for Water Control	5	5	5 COUNT	5 COUNT
342 - Critical Area Planting	1	1	0.1 AC	0.1 AC
410 - Grade Stabilization Structure	1	1	600 LINEAR FEET	600 LINEAR FEET
342 - Critical Area Planting	1	1	0.041 AC	0.041 AC

Proposed Activity Indicators

Activity Name	Indicator Name	Value & Units	Waterbody	Calculation Tool	Comments
Project - Best Management Practice Implementation	PHOSPHORUS (EST. REDUCTION)	1230 LBS/YR	Snake River	BWSR CALC (FILTER STRIP)	These include a total of 41 BMP's
Project - Best Management Practice Implementation	SOIL (EST. SAVINGS)	123 TONS/YR	Snake River	BWSR CALC (FILTER STRIP)	These include 41 BMP's

Report created on:3/8/19 Page 2 of 10

Final Indicators Summary

Indicator Name	Total Value	Unit
SEDIMENT (TSS)	37.86	TONS/YR
SOIL (EST. SAVINGS)	21.90	TONS/YR
PREVENTION	5.00	COUNT
PHOSPHORUS (EST. REDUCTION)	30.51	LBS/YR

Grant Activity

Grant Activity - County Match		
Description	County Match	
Category	AGRICULTURAL PRACTICES	
Start Date	1-Jan-16	End Date
Has Rates and Hours?	No	
Actual Results	county administration, MCIT insurance, posta	ge

Report created on:3/8/19 Page **3** of **10**

Grant Activity - Engineering and technical assistance					
Description	This activity includes project site assessments, planning, survey, design, cost estimates and BMP inspections.				
	Revised on 6/21/18: This activity can be used watershed-wide (JW)				
Category	TECHNICAL/ENGINEERING ASSISTANCE				
Start Date	End Date				
Has Rates and Hours?	Yes				
Actual Results	2017- TSA spent time in Kanabec County on project development and surveying the Etter project to design a waterway and rain garden. Project development from 2016 on the Renstrom project for a diversion near Mud Creek, but the clients opted out of the project. Started work on streambank erosion project (Sorensen) on the Snake River, to be built in the spring of 2018. Two projects were installed in 2018: The Etter native buffer and Radeke fence exclusion. Several projects were in the development process throughout the season. Two projects in Ann Lake Township, a shoreline restoration on Knife Lake and a streambank stabilization on Snake River are all planned for 2019 spring install.				

Grant Activity - Project - Best Management Practice Implementation					
Description	This activity includes the implementation of best managment practices including: vegetative buffer enhancements in				
	riparian and wetland areas, fence exclusions for cattle in buffered areas and heavy use protection at cattle crossings.				
	This activity can be used watershed-wide. Revised 6/21/18 (JW)				
Category	AGRICULTURAL PRACTICES				
Start Date	End Date				
Has Rates and Hours?	No				
Actual Results	Project development time was spent working with landowners and contractors to get two projects installed. A fence				
	exclusion on Mud Creek was installed after two seasons of delay from excessive moisture. A native buffer on Knife Lake was				
	installed to filter a large hillside. Other projects that were under development include a native buffer on Knife Lake, two				
	road stabilization projects in Ann Lake township, a shoreline stabilization in Knife Lake, a streambank stabilization on the				
	Snake River and a lake inlet stabilization on Knife Lake. All these projects will be ready for spring install.				

Report created on:3/8/19 Page **4** of **10**

Activity Action - Habeck						
Practice	561 - Heavy Use Area Protection	Count of Activities	10			
Description	This activity includes the implementa	ation of heavy use crossings through riparian	areas. The project			
	compliments the current heavy use in-stream crossing BMP that is already in place. The project will reduce soil					
	erosion into the Knife River and allow better access to the south pastures to increase the productivity in the					
	landowner's rotational grazing plan.					
Proposed Size / Units	10.00 AC	Lifespan	10 Years			
Actual Size/Units	0.05 AC	Installed Date	18-Dec-17			
Mapped Activities	Activities 1 Polygon(s)					

Final Indicator for Habeck			
Indicator Name	SEDIMENT (TSS)	Value	8.4
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Knife River		

Activity Action - Cross Lake Gully Stabilitzation			
Practice	410 - Grade Stabilization Structure	Count of Activities	1
Description	Gully stabilization project on north e	nd of Cross Lake	
Proposed Size / Units	600.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	600.00 LINEAR FEET	Installed Date	30-Oct-17
Mapped Activities	1 Point(s)		

Final Indicator for Cross Lake Gull	y Stabilitzation		
Indicator Name	SOIL (EST. SAVINGS)	Value	21.82
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody	Cross lake		
Final Indicator for Cross Lake Gull	y Stabilitzation		
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	21.82
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody	Cross Lake		
Final Indicator for Cross Lake Gull	y Stabilitzation		
Indicator Name	SEDIMENT (TSS)	Value	21.82
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)

Report created on:3/8/19 Page **5** of **10**

Waterbod	y	Cross lake
vvaterbou		CI USS Take

Waterbody

Snake River

Activity Action - Etter			
Practice	342 - Critical Area Planting	Count of Activities	1
Description	Lawn grass conversion on steel hill d	own to lake into natives and no-mow fescue	
Proposed Size / Units	0.10 AC	Lifespan	10 Years
Actual Size/Units	0.10 AC	Installed Date	17-Sep-18
Mapped Activities	1 Polygon(s)		

Final Indicator for Etter			
Indicator Name	SOIL (EST. SAVINGS)	Value	.06
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (FILTER STRIP)
Waterbody	Knife Lake		
Final Indicator for Etter			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	1.69
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (FILTER STRIP)
Waterbody	Knife Lake		
Final Indicator for Etter			
Indicator Name	SEDIMENT (TSS)	Value	.64
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (FILTER STRIP)
Waterbody	Knife Lake		

	Activity Action - Crawford						
	Practice		342 - Critical Area Planting	Count o	f Activities		1
	Description		Lawn grass on Snake River converted to native buffer using seed and plugs				
	Proposed Size	Units	0.04 AC	Lifespar			10 Years
	Actual Size/Units		0.04 AC	Installed Date		3-Jul-18	
	Mapped Activities		1 Polygon(s)				
Final Indicator for Crawford							
Indicator Name SOIL (EST.		SAVINGS)		Value	.02		
Indicator Subcategory/Units WATER PO		DLLUTION (REDUCTION ESTIMATES) TO	ONS/YR	Calculation Tool	RUSL	E2 (UPDATED)	

Report created on:3/8/19 Page 6 of 10

	Activity Action	- Radeke					
	Practice		472 - Access Control	Count of Activities		1	
	Description		Fencing through wooded pasture to	exclude c	attle from mud creek		
	Proposed Size	/ Units	1,546.00 LINEAR FEET	Lifespan			10 Years
	Actual Size/Uni	its	1,650.00 LINEAR FEET	Installed	Date		22-Jul-18
	Mapped Activit	Activities 1 Polygon(s)					
Final Indicator for	Radeke						
Indicator Name		PREVENTI	ON		Value	0	
Indicator Subcateg	ory/Units	POLLUTIO	N PREVENTION COUNT		Calculation Tool	Unkn	own
Waterbody		Mud Creek					
	Activity Action	- Husnik					
	Practice		587 - Structure for Water Control	Count o	Activities		5

	Activity Action	- Husnik					
	Practice		587 - Structure for Water Control	Count o	f Activities		5
	Description		Project is part of a prescribed grazing plan for the Husnik property. 5 rusted out culverts of the same size will be				
			installed at crossings. Since the curre	ent culver	ts are rusted out, they ae cau	using e	rosion by not functioning
			properly.				
	Proposed Size / Units		5.00 COUNT	Lifespan		10 Years	
	Actual Size/Un	its	5.00 COUNT	Installe	d Date		15-Mar-17
	Mapped Activi	ties	5 Point(s)				
Final Indicator for	Husnik						
Indicator Name		PREVENTI	ON		Value	5	
Indicator Subcateg	dicator Subcategory/Units POLLUTIO		ON PREVENTION COUNT Calculation Tool Unknown		nown		
Waterbody	Snake River Watershed						

Final Indicator for Husnik			
Indicator Name	PREVENTION	Value	5
Indicator Subcategory/Units	POLLUTION PREVENTION COUNT	Calculation Tool	Unknown
Waterbody	Snake River Watershed		

Report created on:3/8/19 Page **7** of **10**

Activity Action - Kurtzman			
Practice	472 - Access Control	Count of Activities	1
Description	Lakeshore was eroding due to wave	action. Lakeshore was re-graded, planted wit	th native vegetation, and a
	coir-log and rip-rap practice were als	so implemented.	
Proposed Size / Units	110.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	110.00 LINEAR FEET	Installed Date	15-Jul-18
Mapped Activities	1 Polygon(s)		

Final Indicator for Kurtzman			
Indicator Name	SEDIMENT (TSS)	Value	7
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody	Lake Pokegama		
Final Indicator for Kurtzman			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	7
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody	Lake Pokegama		

Grant Activity - Project Admin	Grant Activity - Project Administration, Coordination and Reporting		
Description	This activity includes the administration, coordination and reporting for the clean water fund grant.		
	This activity can be used watershed wide. Revised 6/21/18 (JW)		
Category	ADMINISTRATION/COORDINATION		
Start Date	End Date		
Has Rates and Hours?	Yes		
Actual Results	2017-2018 SWCD staff time spend in maintaining a detailed grant's budget, coordinating activity and reporting our grant activities in e-Link.		

Report created on:3/8/19 Page 8 of 10

Grant Activity - Project Development				
Description	This activity includes prioritizing work areas, initial site visits and discussions with landowners about the benefits of BMP's setting up projects for planning, survey (if needed) and designs. Discussions with engineer and/or technical resources.			
Category	PROJECT DEVELOPMENT			
Start Date	1-Jun-15 End Date			
Has Rates and Hours?	Yes			
Actual Results	2016/2017/2018 SWCD hours spent on possible project site visits and contracted project development which includes			
	working with landowners, follow up site visits and working with TSA3.			
This activity can be used watershed wide. Revised 6/21/18 (JW)				

Grant Activity - Project outreach, education, community and civic engagement				
Description	This activity includes outreach, education, and civic engagement with landowners, civic leaders, local community and the public, relating to the grant goals, objectives and water quality benefits of BMP implementation.			
Category	EDUCATION/INFORMATION			
Start Date	End Date			
Has Rates and Hours?	Yes			
Actual Results	2016/2017/2018 development and distribution of promotional materials			
	This activity can be used watershed-wide. Revised 6/21/18 (JW)			

Grant Attachments

Document Name	Document Type	Description
2015 Competitive Grant	Grant Agreement	2015 Competitive Grant - Snake River Watershed Management Board
2015 Competitive Grant amendment EXECUTED	Grant Agreement	
	Amendment	
2015 Competitive Grant executed	Grant Agreement	2015 Competitive Grant - Snake River Watershed Management Board
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/28/2019
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/25/2017
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/25/2018

Report created on:3/8/19 Page **9** of **10**

Document Name	Document Type	Description
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/25/2017
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/25/2017
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 03/12/2018
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/15/2016
Amendment to work plan	Journal	Journal Dated - 03/07/2017
Application	Workflow Generated	Workflow Generated - Application - 09/26/2014
Cross Lake Project	Grant	Snake River Watershed WRAPS based projects
Kanabec 2017 Q3-4 Update	Grant	Snake River Watershed WRAPS based projects
Kanabec 2018	Grant	Snake River Watershed WRAPS based projects
Kanabec Q1 Update	Grant	Snake River Watershed WRAPS based projects
Kanabec Q2 Update	Grant	Snake River Watershed WRAPS based projects
Minutes requesting work plan amendment-Cross Lake	Grant	Snake River Watershed WRAPS based projects
Outreach 2017-18 Pine_Kanabec Postcard	Grant	Snake River Watershed WRAPS based projects
Outreach Kanabec Cattle Postcard 2017-18	Grant	Snake River Watershed WRAPS based projects
Outreach Shoreline Flyer 2018	Grant	Snake River Watershed WRAPS based projects
Snake River Watershed Buffers	Grant	Snake River Watershed WRAPS based projects
Unexecuted Grant Amendment	Grant Agreement	
	Amendment	
Work Plan	Workflow Generated	Workflow Generated - Work Plan - 02/09/2016
Work Plan	Workflow Generated	Workflow Generated - Work Plan - 01/28/2015
grantmap_12617_2014-09-18_02-48-16-PM.jpg	Grant	Snake River Watershed WRAPS based projects

Report created on:3/8/19 Page **10** of **10**